App. F. IX-4

Previous References.

1955-56 (9TB.)

File No. 13-55-

Serial Nos. 2, 3.

Later References.

MYSORE GOVERNMENT SECRETARIAT

Serial Nos. Two

8 11

Part B for April 1955.

SUBJECT

Estimate for the Construction of Model houses in Oakalipuram

WD 03555—GPB—25,000—2-7-53.

To,

The Chairman, C.I.T.B, Bangalore,
" Accountant General
" Controller, S.A.D,
" ~~Bangalore, [illegible]~~,

L.472-5/ Dated 14.4.55.

Sanctions

Yn. Ramakrishnaiah
29/4/55.

Serial No.

Letter No. 5739/54-5 & 17-11-54 from the chairman, B.T.B. regarding the estimate for Rs 1,56,500 for constructing 16 model houses at Gandhinagar

Records submits forwarding the file to the C.E. for scrutiny of the estimate and early return.

24/11 [illegible] 24/11

2) [illegible]
E.O. No. L. 235 dt 8-12-54

3) Forwarded to the chief engineer for scrutiny of the estimate and early return.

[illegible]
Asst. secretary, Leg and planning Depts

2660
RB 8415
9/12

Br. IV (RB)
[illegible]
8.12.54
Sr JC.

12/12

Sri NRB D.B No 563
14.12.54.
12/12

U.O.No. 10361 /RB-54-55 dated, 12-1-55.
Encl. 1 no. file
13.
Retransmitted.

4) The estimate has been scrutinized and corrected to Rs. 1,53,640/- at Rs. 8,350/- for each Model House.

(C.Krishnaswamy 11.1.55
(C.S.KRISHNASWAMY)
Deputy Chief Engineer.
In-charge.

Secretary to Government,
L.S.G. & PLANNING DEPTTS.,

11/1/55

IS/11-1-55.

5) The estimate for Rs 1,53,640/- as corrected by the C.E (para 4) may be sanctioned

EDUCATION SECTARY 17 JAN 1955 GOVERNMENT

NOTE. - Contn. sheet

6012
rd

Construction of houses at Vasantapuram, Bangalore

File No. (2) of 195

Mysore Government Secretariat

Serial No.

There is a provision of Rs 1,50,000 in the sanctioned budget of the Board to meet the cost of this work. The chairman may also be requested to see that the cost of site is also included in the estimate for calculating the value of houses so that the scheme may be a self-supporting one

Ma 23/1 5) The estimate may be sanctioned for Rs 1,53,600. He will be required to call for tenders by publishing ~~this~~ in the Mysore Gazette and by serving the tender notice on all the ~~D~~ Contractors, ~~and~~

Sec Exam Asst 13/4

7) 15.3.55

Minister (Sd)

Hon'ble Minister for ✓

8) 18/3

For favour of: Sec

19.3.55

9) 22/3/55

16882
15 FEB 55
GOVERNMENT OF MYSORE

FINANCE SECRETARY
GC
18 MAR 1955
U. O 1491 Fi

16983
19 MAR
EDUCATION

23 MAR 1955
GOVERNMENT OF MYSORE

OFFICE OF THE MINISTER FOR PUBLIC HEALTH AND LOCAL-SELF GOVERNMENT
21 MAR
No 6691

W.D 07074—GPE—80,000—5-10-54

Hotel houses in 601 → U9397
Kakkilipuram – construction

Mysore Government Secretariat | File No. (3) of 195 | [App. F. III 2

Serial No.	
	Rem dtd. 18/3/55 from the Chairman, B.T.B.
	(1) A draft go is putup – please see
	errors in the previous page (In this
	connection, it is submitted that tenders for
	this work have already been called for
	& are under consideration here.
	29/3
	31/3
	Issue →
	To,
	The chairman, B.T.B
	The A.G.
	The controller, S.A.D.
	No 4772-5/B.T.B/1355-3
	dtd 14/4/55
	requesting the estimate
	with certain observations
	B.M.S

NOTE.—Contn. sheet

C. F. No. 46J

GOVERNMENT OF MYSORE

MYSORE GOVERNMENT SECRETARIAT
No 6012
23 NOV 1954
MUNICIPAL BRANCH

No. 5939/52-2
Encls. (See Estimate, Plan, Report & Extract)

OFFICE OF the Chairman,
City Improvement Trust Board, Bangalore,

Date 11th November 1954.

To

The Secretary to Government,
Local Self-Government and Planning Departments,
BANGALORE.

SECRETARY TO GOVT.
L.S.G. DEPARTMENT
20 NOV 1954

Sir,

Subject:- Estimate for constructing 16 Model Houses in Oakalipuram.

I am herewith enclosing an estimate amounting to Rs.1,56,500/- for constructing 16 Model Houses in Oakalipuram together with Plan and report for your information and obtaining Government sanction.

The report accompanying the estimate explains the details of the proposals and the necessity for the same.

The estimate was placed before the Board at their meeting held on 26-10-'54 when it was resolved that the estimate may be approved. A Copy of the Resolution of the Board is herein enclosed for information.

The cost will have to be met out of the provision of Rs.1,50,000/- made in the budget of the Board for 1954-55 sanctioned by Government

p.t.o.

Early sanction to the ~~construction~~ Estimate is solicited Pending sanction, arrangements have been made to start work after observing the necessary formalities.

Yours faithfully

D.R. Chennarudraiya

(D.R. Chennarudraiya)
Chairman.

jk)

15/11/54

(3)

Proceedings of the Meeting of the Trust Board held on 26th October 1954.

Subject No.302.

An estimate for Rs.1,56,500/- for constructing 16 model Houses in Oaklipuram.

Board Resolution:

Resolved "That the proposal of the Engineer Officer to construct 16 houses at a cost of Rs.1,56,500/- instead of 12 at a cost of Rs.1,02,000/- as resolved on 16-9-54 be approved."

(Sd) B.V.Vittal Murthy,
Chairman.

"EXTRACT"

jk)

for Chairman

(4)

Report to accompanying the Estimate for constructing Officers Quarters in Oakalipuram Extension, Bangalore.

The Government of Mysore have for some time past been seriously considering the question of constructing some model houses nearby locality to the Public Offices for the use of the middle class Officials. The City Improvement Trust Board, Bangalore have formed a new layout called Oakalipuram Extension near the City Railway Station and all the amenities will be provided after the layout work which is in progress is completed. It is proposed to construct 16 Model Houses at a cost of Rs.8,600/- each. The cost of temporary Establishment charges, Tools and Plant and Establishment chargges at 12½% have also been provided in the Estimate. Thus the total cost will be Rs.1,56,500/-.

The Building consists of Varandah 8½' x 6', Office - room 10' x 9', Bed room 10' x 8', Hall 9' x 16¾', Kitchen 10' x 6', Bar 6' x 6', W.C. 6' x 4' with open yard in rear and compound wall. The structure consists of size-stone in lime martar for foundation and basement with Burnt brick in mud for super structure. The doors and windows will be good well seasoned teakwood with necessary iron fittings etc., complete. The roofing will be R.C.C. with weather coat complete. The walls will be plastered with chunam martar. The ~~following~~ flooring will be cement concrete 1:2:4 on a bed of 3" lime concrete with ½" cement plastering. Necessary provision for Electric lights, sanitary and water connections have all been made in the Estimate. The rates provided in the Estimate are per current Schedule of rates. The cost of site has not been included in the Estimate

The cost of the work will be met from the provision of Rs.1,50,000/- made in the current years budget of the Board sanctioned by Goverment The estimate may be sanctioned early.

Engineer Officer. 16.4.54

jk)

16/4/54

C & No. 45] **GOVERNMENT OF MYSORE** (5) 9397

Telegram / phone

No. 8206/SW

Encls.

OFFICE OF

The Chairman, City Improvement Trust Board, Bangalore.

19 MAR 1955

Date: 16th March 1955.

(8)

To

Sri MA 21/3

Sir,

The Secretary to Government,
Local Self Government and Education Departments,
Bangalore.

HB 13 55-2

Re:- Estimate for constructing 16 Model Houses in Oaklipuram

Inviting kind reference to my letter No.5739/54-55 dated 11th November 1954, regarding the above, I request you to kindly communicate sanction of Government to the estimate referred to therein immediately.

Approval may also be communicated to start the work pending sanction to the estimate very early, in order that funds allotted during the year may be worked out at least to a certain extent.

Yours faithfully,

D.R. Chennarudraiya

(D.R. Chennarudraiya)
Chairman.

16/3/55

Ksr.

M. G. S. App. F VI—G. 2]

(6)

SUBJECT.....

.....

.....

Diary No. of letter replied to... .....

Section JTB.

Serial No. 13.55

File No 3

Mysore Government Secretariat

( )

the *195*

Proceedings of the Government of Mysore.

6 wf

Date of issue... 195-

Read—

Signed by.. .....

correspondence ending with

letter no. 82 06 /54-58-18/3/58

from the chairman, C.W.C.,

Bangalore, forwarding an

Order thereon:—No. estimate for

Rs 1,56,500/- for constructing

16 model houses in the

oakcliffroad

2) unofficial note no. 10361/

R. B. 54-55 & 12/13 - 1-55

from the ~~chief~~ of the

deputy chief Engineer returning

the estimate duly scrutinised

May this be—

(i) printed?
(ii) treated as a Standing Order?
(iii) published in the Gazette, English Part?
(iv) translated?
(v) placed at the disposal of the Press?
(vi) published in the Gazette, Kannada Part?

(7)

---

(8)

PROCEEDINGS OF THE GOVERNMENT OF MYSORE

Correspondence ending with Letter No.8206/54-5 dated 10-5-1955 from the Chairman, City Improvement Trust Board, Bangalore, forwarding an estimate amounting to Rs.1,20,000/- for 8 shop-sites, in model houses in Chikpet.

2. The Executive Engineer, City Improvement Trust Board, vide his letter No.7939/1 dated 12/13-4-55 to the Deputy Chief Engineer returning the estimate duly scrutinised and corrected to Rs.1,53,640/- at Rs.19,350/- for each model house.

422-5/PTB 13-55-3.

DATED, BANGALORE, THE 16th JUNE 1955.

The estimate is sanctioned for Rs.1,53,640/- (Rupees one lakh, fifty three thousand, six hundred and forty, only) to be scrutinised by the Deputy Chief Engineer. The Chairman, City Improvement Trust Board, is requested to recover Stamp duty by publishing in the papers and the sale to be effected. The decision noted on all the Trust Board resolutions.

(Illegible)
Deputy Secretary to Government,
Public Works Department.

To

The Chairman, City Improvement Trust Board, Bangalore, with records.
The Accountant-General, Mysore, Bangalore.
The Controller, Capital Accounts, Bangalore.